

# The High Energy Photon Source

Address book

Institute: Institute of High Energy Physics (IHEP), CAS  
Address: 19B Yuquan Road, Shijingshan district, Beijing  
Post Code: 100049  
TEL: 010-88235967  
Website: english.ihep.cas.cn/heps/index.html  
Contact: yuanmy@ihep.ac.cn

## Overview

The high energy photon source (HEPS), as one of large scientific facilities, started its construction in June, 2019, in the northern core area of HUIAIROU Sciences City. HEPS would be not only the first high-energy light source in China but also the brightest fourth-generation synchrotron radiation facility in the world when it goes into commission.

The overall building looks like a magnifying glass, which means HEPS is a powerful tool for characterizing microstructure. And as one of the key projects listed in the 13th Five-year Plan for national major scientific and technological infrastructure construction, HEPS is an important platform to support original and innovative research in the fields of basic science and engineering science. HEPS project is constructed by




Institute of High Energy Physics, Chinese Academy of Sciences. The construction contents comprise accelerators, beamlines and auxiliary facilities. The estimated construction period is six and a half years.

The storage ring of HEPS is 1360.4m in circumference, in which the electron energy is 6GeV and the brightness is more than  $1 \times 10^{22}$  phs/s/mm<sup>2</sup>/mrad<sup>2</sup>/0.1%BW. By using the 7-Bending Achromatic (7BA) lattice, the horizontal emittance of the electron beam becomes better than 60pm•rad, which is the main feature of the fourth-generation diffraction limited light source.

More than 90 high-performance beamlines and stations can be constructed in the experimental hall of HEPS. In the first phase, there are 14 public beamlines and stations for users in the research fields

of engineering materials, energy and environment, medicine and food industry, petrochemistry and chemical industry, et al. HEPS can provide highly brilliant and highly coherent X-rays with photon energy up to 300keV, and has capabilities of nm spatial resolution, ps time resolution, and meV energy resolving. While providing conventional technical support for the general users, HEPS will operate as a platform to analyze the structures, as well as the evolution of structures of engineering materials in the whole process, by in-situ, multi-dimensional and real-time observation, to provide the information for the design and regulation of functional materials, and to serve the researches relating to the national development strategies and urgent core-like needs of industry.



the layout of 14 public beamlines built in HEPS phase I

the list of 14 public beamlines built in HEPS phase I

NO.	Beamline	ID Type	Energy Range [keV]	Beta F.	National Demands	Industry	Energy and Environment for sustainable development	Frontier Science Field	High Energy	Low Emittance	Used widely
1	Hard X-ray nanoprobe multimodal beamline	CPMU	50~170	Low	√	√	√		√	√	√
2	Engineering materials beamline	IVU	4.8-40	Low			√	√	√	√	
3	Structural dynamics beamline	CPMU	20~60	Low	√	√		√	√	√	√
4	Hard X-ray coherent scattering beamline	IVU	7-40	Low				√	√	√	
5	Hard x-ray High resolution spectroscopy beamline	IVU	7~25	Low	√			√	√	√	

NO.	Beamline	ID Type	Energy Range [keV]	Beta F.	National Demands	Industry	Energy and Environment for sustainable development	Frontier Science Field	High Energy	Low Emittance	Used widely
6	High pressure beamline	IVU	20-50	Low	√			√	√	√	√
7	Hard X-ray imaging beamline	CPMU	10-90	Low	√	√		√	√	√	√
		Wiggler	40-300								
8	X-ray absorption spectroscopy beamline	IAU	4.8-45	High			√	√			√
9	Low-dimensional structure probe beamline	IVU	4.8-40	Low	√		√	√			√
10	Microfocusing x-ray protein crystallography beamline	IAU	5~18	High	√		√	√			√
11	Pink beam SAXS beamline	IAU	8~12	High	√	√		√			√
12	High resolution nanoscale electronic structure beamline	APPLE-KNOT	0.1-2	High		√		√		√	√
13	Tender x-ray beamline	BM	2.1~7.8				√	√			√
14	Transmission X-ray microscopic beamline	IAU	5~15	High		√	√	√			√

### Construction progress

In 2020, the HEPS team overcame the impact of the epidemic and HEPS project was carried out on schedule, which pioneered to return to work in mid-February, the first one of HUIAIROU Science City. The foundation of the main Ring building, filled with 3m-thick plain concrete to attenuate the ground vibration, was accomplished and the steel




An aerial view of HEPS project site (photo in Jan. 2020)

structure construction had reached its end. The roof-sealing works for Booster RF hall, utility building, and users experiment building were conducted successively. A total of 270,000 cubic meters of concrete placement, 19,000 tons of steel reinforcement tying, and 5,000 tons of steel structure installation had been completed this year.




An aerial view of HEPS project site (photo in Dec. 2020)



The RF hall sealed its roof atop the concrete and steel frame on Apr.30, 2020.



Roof-sealing work for the utility building was conducted on May 18, 2020.




The main Ring Building ( Session IV) ( photo in Mar. 2020)



The main Ring Building ( Session IV) ( photo in Dec. 2020)

In 2020, scientific equipment purchases and fabrications were in full swing. The prototypes of the magnets, RF cavities, Linac power source and microwave equipment had been manufactured and the testing works were going on. The preparing of utilities to install on site had been completed. The engineering design of the first six beamlines went on progress and X-ray partially coherent optics theory


was developed further. The pixel array detector engineering prototype based on through-silicon-via technology (TSV), which was composed of 18 modules, was manufactured successfully. The Beam Position Monitor (BPM) electronics, developed by IHEP, operated successfully on BEPCII. The cathode-grid assembly prototype had been manufactured and went to the testing stage.



Sextupole prototype was under test. (The high order harmonics was measured to be less than  $5 \times 10^{-4}$ , which was one order of magnitude better than the design specification.)




S-band accelerating structures with round-shape cell and internal water cooling had been successfully developed for the first time in China. Matching and cold tests had been completed, and high power test was in progress.




The step resolution of the high load and ultra-high angular resolution adjustment mechanism prototype, based on independent processing techniques for flexure hinge, was measured up to 300nrad/load of 70kg.



Polishing remotely controlled by magnet field technology was developed to achieve channel-cut crystals with nanometer roughness and strain-free inner surface.




The cathode-grid assembly prototype developed by IHEP was under test.



The pixel array detector engineering prototype based on through-silicon-via technology (TSV) and composed of 18 modules, was manufactured successfully and the gap between the modules was reduced from 9mm to 2.5mm.



The Beam Position Monitor (BPM) electronics, developed by the Institute of High Energy Physics, operated successfully on BEPCII. The beam position resolution of closed orbit distortion (COD) in the vertical direction was about 21nm by laboratory measurements.



The ultrafast detection of irreversible processes: in-situ, real time observation of 3D printing process of metals (90kfps, 10μs).

## Cooperation and exchange

To grasp the latest developments trends of science and technology to promote the design and construction, HEPS actively attended workshops and meeting online, such as EBS webinar and SFR-2020. And user meeting of engineer materials beamline was held in October to follow user requirements.

Besides, the reviews on Radiation Protection, Cryogenics, Power supply Systems and so on, were held according to its progress. And the internal review on the optical design of the first batch beamlines was completed.

### Chronicle of events

- > **Feb.10** The appointment of new HEPS project management was announced.
- > **Apr. 13** Foundation filled with C15 plain concrete moved into a second phase.
- > **Apr.30** The Booster RF hall sealed its roof atop the concrete and steel frame on Apr.30, 2020.
- > **May 18** Roof-sealing work for the utility hall were conducted on May 18, 2020.
- > **May 29** The first dipole and sextupole magnets for booster were accomplished on schedule.
- > **Jul. 29** Domestically Made High-performance WR1800 Waveguide Directional Coupler Passed Essential Tests.
- > **Aug.12** HEPS project work assignments were signed up.
- > **Nov. 13** The TSV pixel array detector engineering prototype, composed of 18 modules, was manufactured successfully and the gap between the modules was reduced from 9mm to 2.5mm.